EMG

Flush lock to He.

Gas fill lines

brass

takes out stem

right piston + washer.

3 weeks

Lambda Physik

Lambda Physik
289 Great Road, Acton, Massachusetts 01720
Telephone (617) 263-1100 508
FAX (617) 263-4296

QUOTATION NO. 1809

DATE January 8, 1985

SEE REVERSE SIDE FOR TERMS & CONDITIONS

Direct Further Inquiries To:

Jack C. Andrellos
(617) 890-3363

or

David Muller
(617) 263-1100

TO

Professor Edward Eyler
Yale University
Department of Physics
217 Prospect Street
New Haven, Connecticut
06520

Your Reference

IMPORT DUTY	THIS QUOTE EXPIRES AFTER:	TERMS	F.O.B.	ESTIMATED SHIPPING SCHEDULE
N/A	February 28,1985	*	Acton, Mass.	10 weeks ARO

ITEM	QUANTITY	MODEL	DESCRIPTION	UNIT PRICE	TOTAL
1	1	EMG 101 MSC	Excimer laser with extended gas lifetime and magnetic switch control. Passivation on delivery will be XeCl.		
2	1	FL 2003	Dye laser amplifier		
			---		
		* Terms:	$30,000 payable "Net 30 days". $27,390 payable within 12 months of delivery.		
		Warranty:	Two years component warranty on the thyratron, capacitor and MSC-switch; one year on balance of system.		

PAGE 1 OF 1

BY J C Andrellos
Jack C. Andrellos - Senior Account Executive

WHITE / Original • GREEN / Customer File • YELLOW / Quote Book • PINK / Manager • GOLDENROD / LP-D • BLUE / Sales Rep.

Lambda Physik

Lambda Physik
289 Great Road, Acton, Massachusetts 01720
Telephone (617) 263-1100 (508)

Completed ☐
Service Mgr. ☐
File ☐

SERVICE REPORT

Date 3/18/86 Representative Paul Ludwig M Metcalf

☐ Installation ☐ Paid Service ☒ Warranty

Customer P.O. #

Model # 101MSC Serial # 8505E 1561

SERVICE CALL required ☐ not required ☒

Expected Date

Completion Date 3/18/86

FOLLOW-UP required ☐ not required ☒

Name Ed Eyler
Facility Yale University
Address Physics Dept.
217 Prospect St.
New Haven Conn. 06510
Telephone (203) 436-0565

Replaced HV tank in Power Supply - 26KV.

Old Tank Leaks around the seal.

Laser Filled with XeCl - 1 month old

E ~ 200 mJ @ 22KV

Posy ~ 7-9W @ 22KV @ 50Hz

back P.S. top, right hand plug 4 wires black wire stripped

manual interlock at lamp head

Martin Michaus

P/N	Description	Qty.	Cost	Total
280603	HV Tank 26KV	1		
Travel time @ $50.00 per hour ____ hrs.				
Laboratory time @ $150.00 per hour (3 hr. min.) ____ hrs.				

In 1:15 out 2:30pm

Martin Metcalf — Engineer
3/18/86 — Date
Customer

Customer • Green/Service Manager ___/___/___/Cust. File • Blue/Chronological File • Pink/Service Engineer • Gold/Sales Rep.